

HAM-CIN CLSM-CDF Accepted Mixes (2020-2024 Cycle)																								
Wednesday, December 17, 2025																								
Producer	Producer Cert. No.	Mixture Name	Mixture Certification No.	Date Submitted	Unit Wt. (pcf)	Flowability (in.)	Permeability (cm/sec.)	Resistivity (ohm-cm)	AWWA 10-point Evaluation Score	90-Day Data			12-Month Data			Acceptance / Dates		Acceptable For				Contact Person	Contact email	Comments
										Compressive Strength (psi)	Cured, Dry Unit Wt. (pcf)	Removability Modulus	Compressive Strength (psi)	Cured, Dry Unit Wt. (pcf)	Removability Modulus	Preliminary (90-day testing)	Final (365-day testing)	City of Cincinnati /Hamilton County	Greater Cincinnati Water Works (or exposed main)	Duke Energy (or exposed gas line)	Low-Flow Mix - Only For Use In Sloping Terrain			
																							flash-fill	
Little Miami Materials	2020-8	LMM-CDF-F1	2020-08	07/29/2024	113.4	8.5	6.1E-03	3,000	9	47.0	93.1	0.64				07/31/2024		yes	yes	yes		Joe Prus	jprus@prus.us	
		LMM-CDF-S1	2020-09	07/29/2024	116.3	8.0	1.3E-02	3,400	9	27.0	94.6	0.50				07/31/2024		yes	yes	yes				
Hilltop Companies	2025-2	CRM-CDF1	2025-04	06/12/2025	113.9	9.0	2.7E-04	3,787	4	50.0	113.9	0.89				1/3/2025 (temp)		yes	yes	yes		Brett Deters	bdeters@hilltopbasic.com	
		8ZPF-HBR1	2025-02	06/12/2025	90.0	8.0	2.1E-05	29,317	7.5	79.0	90.0	0.79				01/02/2025		yes	yes	yes				
Ernst	2025-1	G-EFILL25	2025-01	12/19/2024	104.9	8.3	5.5E-04	4,764	4	11.0	104.9	0.37				12/20/2024		yes	yes	yes		Frank Williams	Frank.Williams@ernstconcrete.com	
Smyrna Ready Mix																						Mark Griffith / Tom Worrall	mgriffith@smymnareadymix.com / tworrall@smymnareadymix.com	
Hometown Concrete	2025-3	HamCin CDF LSM	2025-03	01/23/2025	115.3	9.0	6.8E-03	3,300	8	20.0	115.3	0.58						yes	yes	yes		Carl Setters	carls@hometownconcrete.net	
Crosby Holdings, LLC (formerly Rocket Concrete)	2020-6	HamCin-LowSpread	2020-12	08/06/2024	102.0	4.0	5.2E-02	3,011	9	34.0	102.0	0.62				08/20/2024		yes	yes	yes	yes	Bruce Hobbs	bruce.hobbs@rocketconcrete.com	volumetric mixers
		HamCin -PeaGravel	2020-13	08/06/2024	120.0	10.0	2.1E-02	2,906	5	71.0	108.0	0.98				08/07/2024		yes	yes	yes				
		Rocket Fill - PG	2020-14	12/02/2024	113.0	10.0	4.8E-02	3,920	4	22.0	110.0	0.56				11/26/2024		yes	yes	yes				Intended for rapid set
Crosby Holdings, LLC	2025-5	Flowable Fill-HC	2025-06	11/12/2025	108.8	10.0	9.0E-03	3,220	4	57.0	108.8	0.89	70.0	108.8	0.99		11/12/2025	yes	yes	yes		Bruce Hobbs	lb@lbcreations.llc	
																						Scott Rack	srack@rackballauer.com	
Irving Materials, Inc. (IMI)	2025-4	7618c5	2025-05	08/20/2025	115.8	9.3	3.1E-02	2,915	9	50.0	115.8	0.92				09/26/2023		yes	yes	yes		Ed Fougrousse	ed.fougrousse@irvmat.com	
Majors Enterprises	2025-6	CLSM-CDF (Majors)	2025-07	12/17/2025	99.0	9.0	6.6E-05	5,581	9	27.0	99.0	0.53				12/17/2025		yes	yes	yes		Michael Majors	majors_enterprises@outlook.com	
																						Jared Evers	jevers@concretech.com	